

River Test Report

Summary							
Serial Number	BDDETC020408						
Configuration Name	DTU_FCT_RX_RY2						
River EOL Doc Version	T0_DTU_V2.1						
Date	29-06-2026_23-57-08						
Operator	Admin						
DUT	2						
Cycle time	43.21						
Overall Results	Fail						
Results							
Cycle time 43.21							
Power Lines Impedance check	Config DAQ(1)						1.54
Power Lines Impedance check	Read RES TP19-TP3	5.00	249.56	Inf	Pass	Kohm	6.78
Power Lines Impedance check	Config DAQ(3)						1.54
Power Lines Impedance check	Read_RES_TP2-TP3	5.00	48.54	Inf	Pass	Kohm	6.84
Power Lines Impedance check	Config DAQ(5)						1.54
Power Lines Impedance check	Read_RES_TP7-TP9	3.00	296.47	Inf	Pass	Kohm	6.92
Power Lines Impedance check	Config DAQ(7)						1.54
Power Lines Impedance check	Read_RES_TP12-TP3	3.00	4.22	Inf	Pass	Kohm	6.92
J9 impedance check	Config DAQ(11)						1.54
J9 impedance check	Read_RES_TP48-TP41	117.00	71220.29	123.00	Fail	ohm	6.78