

River Test Report

Summary							
Serial Number	BDDETC020408						
Configuration Name	DTU_FCT_RX_RY2						
River EOL Doc Version	T0_DTU_V2.1						
Date	01-08-2026_2.17.24 PM						
Operator	Kalavathi_582						
DUT	2						
Cycle time	43.46						
Overall Results	Fail						
Results							
Cycle time 43.46							
Power Lines Impedance check	Config DAQ(1)						1.54
Power Lines Impedance check	Read RES TP19-TP3	5.00	249.82	Inf	Pass	Kohm	6.95
Power Lines Impedance check	Config DAQ(3)						1.54
Power Lines Impedance check	Read_RES_TP2-TP3	5.00	48.52	Inf	Pass	Kohm	6.92
Power Lines Impedance check	Config DAQ(5)						1.54
Power Lines Impedance check	Read_RES_TP7-TP9	3.00	292.96	Inf	Pass	Kohm	6.92
Power Lines Impedance check	Config DAQ(7)						1.54
Power Lines Impedance check	Read_RES_TP12-TP3	3.00	4.24	Inf	Pass	Kohm	6.92
J9 impedance check	Config DAQ(11)						1.54
J9 impedance check	Read_RES_TP48-TP41	117.00	71039.03	123.00	Fail	ohm	6.78