

River Test Report

Summary								
Serial Number	BDDCTC015502							
Configuration Name	Aborted							
River EOL Doc Version	T0_DTU_V2.1							
Date	23-06-2026_19-55-30							
Operator	Amaljith_12571							
DUT	2							
Cycle time	904.43							
Overall Results	Fail							
Results								
Cycle time 904.43								
Power Lines Impedance check	Config DAQ(1)						1.54	
Power Lines Impedance check	Read RES TP19-TP3	5.00	254.22	Inf	Pass	Kohm	8.59	
Power Lines Impedance check	Config DAQ(3)						1.54	
Power Lines Impedance check	Read_RES_TP2-TP3	5.00	49.69	Inf	Pass	Kohm	8.42	
Power Lines Impedance check	Config DAQ(5)						1.54	
Power Lines Impedance check	Read_RES_TP7-TP9	3.00	290.34	Inf	Pass	Kohm	8.42	
Power Lines Impedance check	Config DAQ(7)						1.54	
Power Lines Impedance check	Read_RES_TP12-TP3	3.00	4.21	Inf	Pass	Kohm	8.42	
J9 impedance check	Config DAQ(11)						1.54	
J9 impedance check	Read_RES_TP48-TP41	117.00	121.87	123.00	Pass	ohm	7.71	
Power up	Set_14_PS1						1.54	
Power up	Set_14V_ps_to 3A						1.54	
Power up	Turn ON +14V & GND Relays						1.53	
Power up	Turn_on_14VPS						0.74	
Power up	Config DAQ(18)						1.54	
Power up	Read_VOL_TP66-TP3	2.45	2.70	2.80	Pass	V	6.78	
Voltage Measurements	Config DAQ(21)						1.54	
Voltage Measurements	Read_VOL_TP02-TP03	4.90	5.11	5.20	Pass	V	7.71	
Voltage Measurements	Config DAQ(19)						1.54	