

River Test Report

Summary								
Serial Number	BDDGTC032454							
Configuration Name	Aborted							
River EOL Doc Version	T0_DTU_V2.1							
Date	24-07-2026_4.49.44 PM							
Operator	Charan_13573							
DUT	1							
Cycle time	67.86							
Overall Results	Fail							
Results								
Cycle time 67.86								
Power Lines Impedance check	Config DAQ(1)						1.54	
Power Lines Impedance check	Read RES TP19-TP3	5.00	226.73	Inf	Pass	Kohm	6.92	
Power Lines Impedance check	Config DAQ(3)						1.54	
Power Lines Impedance check	Read_RES_TP2-TP3	5.00	45.65	Inf	Pass	Kohm	6.92	
Power Lines Impedance check	Config DAQ(5)						1.54	
Power Lines Impedance check	Read_RES_TP7-TP9	3.00	278.62	Inf	Pass	Kohm	6.92	
Power Lines Impedance check	Config DAQ(7)						1.54	
Power Lines Impedance check	Read_RES_TP12-TP3	3.00	3.42	Inf	Pass	Kohm	6.92	
J9 impedance check	Config DAQ(11)						1.54	
J9 impedance check	Read_RES_TP48-TP41	117.00	121.85	123.00	Pass	ohm	6.78	
Power up	Set_14_PS1						1.54	
Power up	Set_14V_ps_to 3A						1.54	
Power up	Turn ON +14V & GND Relays						1.54	
Power up	Turn_on_14VPS						0.74	
Power up	Config DAQ(18)						1.54	
Power up	Read_VOL_TP66-TP3	2.45	2.70	2.80	Pass	V	6.70	
Voltage Measurements	Config DAQ(21)						1.54	
Voltage Measurements	Read_VOL_TP02-TP03	4.90	0.00	5.20	Fail	V	7.71	