

River Test Report

| Summary                     |                           |        |        |        |      |      |      |  |
|-----------------------------|---------------------------|--------|--------|--------|------|------|------|--|
| Serial Number               | BDDCTC015125              |        |        |        |      |      |      |  |
| Configuration Name          | DTU_FCT_RX_RY2            |        |        |        |      |      |      |  |
| River EOL Doc Version       | T0_DTU_V2.1               |        |        |        |      |      |      |  |
| Date                        | 25-06-2026_23-24-04       |        |        |        |      |      |      |  |
| Operator                    | Santhosh_10872            |        |        |        |      |      |      |  |
| DUT                         | 2                         |        |        |        |      |      |      |  |
| Cycle time                  | 122.96                    |        |        |        |      |      |      |  |
| Overall Results             | Fail                      |        |        |        |      |      |      |  |
| Results                     |                           |        |        |        |      |      |      |  |
| Cycle time   122.96         |                           |        |        |        |      |      |      |  |
| Power Lines Impedance check | Config DAQ(1)             |        |        |        |      |      | 1.54 |  |
| Power Lines Impedance check | Read RES TP19-TP3         | 5.00   | 251.69 | Inf    | Pass | Kohm | 7.01 |  |
| Power Lines Impedance check | Config DAQ(3)             |        |        |        |      |      | 1.54 |  |
| Power Lines Impedance check | Read_RES_TP2-TP3          | 5.00   | 49.70  | Inf    | Pass | Kohm | 8.42 |  |
| Power Lines Impedance check | Config DAQ(5)             |        |        |        |      |      | 1.54 |  |
| Power Lines Impedance check | Read_RES_TP7-TP9          | 3.00   | 294.74 | Inf    | Pass | Kohm | 8.42 |  |
| Power Lines Impedance check | Config DAQ(7)             |        |        |        |      |      | 1.54 |  |
| Power Lines Impedance check | Read_RES_TP12-TP3         | 3.00   | 4.18   | Inf    | Pass | Kohm | 8.42 |  |
| J9 impedance check          | Config DAQ(11)            |        |        |        |      |      | 1.54 |  |
| J9 impedance check          | Read_RES_TP48-TP41        | 117.00 | 121.88 | 123.00 | Pass | ohm  | 7.71 |  |
| Power up                    | Set_14_PS1                |        |        |        |      |      | 1.54 |  |
| Power up                    | Set_14V_ps_to 3A          |        |        |        |      |      | 1.54 |  |
| Power up                    | Turn ON +14V & GND Relays |        |        |        |      |      | 1.53 |  |
| Power up                    | Turn_on_14VPS             |        |        |        |      |      | 0.74 |  |
| Power up                    | Config DAQ(18)            |        |        |        |      |      | 1.54 |  |
| Power up                    | Read_VOL_TP66-TP3         | 2.45   | 2.71   | 2.80   | Pass | V    | 6.78 |  |
| Voltage Measurements        | Config DAQ(21)            |        |        |        |      |      | 1.54 |  |
| Voltage Measurements        | Read_VOL_TP02-TP03        | 4.90   | 5.11   | 5.20   | Pass | V    | 7.03 |  |
| Voltage Measurements        | Config DAQ(19)            |        |        |        |      |      | 1.54 |  |
| Voltage Measurements        | Read_VOL_TP19-TP3         | 13.90  | 13.99  | 14.10  | Pass | V    | 6.63 |  |
| Voltage Measurements        | Config_DAQ(22)            |        |        |        |      |      | 1.54 |  |

|                      |                     |      |      |      |      |   |      |
|----------------------|---------------------|------|------|------|------|---|------|
| Voltage Measurements | Read_VOL_TP7-TP9    | 3.70 | 3.85 | 3.90 | Pass | V | 6.89 |
| Voltage Measurements | Config DAQ(23)      |      |      |      |      |   | 1.54 |
| Voltage Measurements | Read_VOL_TP12-TP13  | 2.90 | 3.07 | 3.10 | Pass | V | 6.92 |
| MCU Software Flash   | Flash Software      |      | PASS |      | Pass |   | 6.13 |
| MCU Software Flash   | Power_CYCLE(1)      |      |      |      |      |   | 1.53 |
| MCU Software Flash   | Off_14V(1)          |      |      |      |      |   | 1.54 |
| MCU Software Flash   | On_Power_cycle(1)   |      |      |      |      |   | 1.53 |
| MCU Software Flash   | On_14V(1)           |      |      |      |      |   | 5.54 |
| S.No_write and read  | Write_Barcode       |      |      |      |      |   | 2.14 |
| S.No_write and read  | Read_barcode_STATUS |      | 6F 0 |      | Fail |   | 5.04 |