

River Test Report

| Summary                     |                           |        |        |        |      |      |      |
|-----------------------------|---------------------------|--------|--------|--------|------|------|------|
| Serial Number               | BDDCTC015276              |        |        |        |      |      |      |
| Configuration Name          | DTU_FCT_RX_RY2            |        |        |        |      |      |      |
| River EOL Doc Version       | T0_DTU_V2.1               |        |        |        |      |      |      |
| Date                        | 26-06-2026_00-32-33       |        |        |        |      |      |      |
| Operator                    | Santhosh_10872            |        |        |        |      |      |      |
| DUT                         | 2                         |        |        |        |      |      |      |
| Cycle time                  | 534.47                    |        |        |        |      |      |      |
| Overall Results             | Pass                      |        |        |        |      |      |      |
| Results                     |                           |        |        |        |      |      |      |
| Cycle time   534.47         |                           |        |        |        |      |      |      |
| Power Lines Impedance check | Config DAQ(1)             |        |        |        |      |      | 1.54 |
| Power Lines Impedance check | Read RES TP19-TP3         | 5.00   | 250.81 | Inf    | Pass | Kohm | 6.95 |
| Power Lines Impedance check | Config DAQ(3)             |        |        |        |      |      | 1.54 |
| Power Lines Impedance check | Read_RES_TP2-TP3          | 5.00   | 49.58  | Inf    | Pass | Kohm | 6.92 |
| Power Lines Impedance check | Config DAQ(5)             |        |        |        |      |      | 1.54 |
| Power Lines Impedance check | Read_RES_TP7-TP9          | 3.00   | 291.80 | Inf    | Pass | Kohm | 6.92 |
| Power Lines Impedance check | Config DAQ(7)             |        |        |        |      |      | 1.54 |
| Power Lines Impedance check | Read_RES_TP12-TP3         | 3.00   | 4.10   | Inf    | Pass | Kohm | 6.92 |
| J9 impedance check          | Config DAQ(11)            |        |        |        |      |      | 1.54 |
| J9 impedance check          | Read_RES_TP48-TP41        | 117.00 | 121.93 | 123.00 | Pass | ohm  | 6.78 |
| Power up                    | Set_14_PS1                |        |        |        |      |      | 1.54 |
| Power up                    | Set_14V_ps_to 3A          |        |        |        |      |      | 1.54 |
| Power up                    | Turn ON +14V & GND Relays |        |        |        |      |      | 1.53 |
| Power up                    | Turn_on_14VPS             |        |        |        |      |      | 0.74 |
| Power up                    | Config DAQ(18)            |        |        |        |      |      | 1.54 |
| Power up                    | Read_VOL_TP66-TP3         | 2.45   | 2.71   | 2.80   | Pass | V    | 6.71 |
| Voltage Measurements        | Config DAQ(21)            |        |        |        |      |      | 1.54 |
| Voltage Measurements        | Read_VOL_TP02-TP03        | 4.90   | 5.10   | 5.20   | Pass | V    | 7.03 |
| Voltage Measurements        | Config DAQ(19)            |        |        |        |      |      | 1.53 |
| Voltage Measurements        | Read_VOL_TP19-TP3         | 13.90  | 13.99  | 14.10  | Pass | V    | 6.63 |
| Voltage Measurements        | Config_DAQ(22)            |        |        |        |      |      | 1.54 |

|                      |                          |      |              |      |      |   |       |
|----------------------|--------------------------|------|--------------|------|------|---|-------|
| Voltage Measurements | Read_VOL_TP7-TP9         | 3.70 | 3.85         | 3.90 | Pass | V | 6.89  |
| Voltage Measurements | Config DAQ(23)           |      |              |      |      |   | 1.54  |
| Voltage Measurements | Read_VOL_TP12-TP13       | 2.90 | 3.07         | 3.10 | Pass | V | 6.92  |
| MCU Software Flash   | Flash Software           |      | PASS         |      | Pass |   | 6.14  |
| MCU Software Flash   | Power_CYCLE(1)           |      |              |      |      |   | 1.53  |
| MCU Software Flash   | Off_14V(1)               |      |              |      |      |   | 1.54  |
| MCU Software Flash   | On_Power_cycle(1)        |      |              |      |      |   | 1.53  |
| MCU Software Flash   | On_14V(1)                |      |              |      |      |   | 5.54  |
| S.No_write and read  | Write_Barcode            |      |              |      |      |   | 2.64  |
| S.No_write and read  | Read_barcode_STATUS      |      | 62 1         |      | Pass |   | 5.54  |
| S.No_write and read  | Power14Voff(1)           |      |              |      |      |   | 2.54  |
| S.No_write and read  | Poweron14V(1)            |      |              |      |      |   | 2.54  |
| S.No_write and read  | Send_Request_Barcode     |      |              |      |      |   | 1.54  |
| S.No_write and read  | Read_barcode_written     |      | BDDCTC015276 |      | Pass |   | 6.77  |
| S.No_write and read  | Write_RX_RY_check        |      |              |      |      |   | 2.54  |
| Pre-Flash Neoway     | SET_USB_RELAY            |      |              |      |      |   | 1.53  |
| Neoway Flashing      | Set Boot Mode            |      |              |      |      |   | 5.54  |
| Neoway Flashing      | Set_To_Boot_mode         |      |              |      |      |   | 5.54  |
| Neoway Flashing      | Set_USB_relay_on         |      |              |      |      |   | 1.54  |
| Neoway Flashing      | Flash Software(1)        |      | success      |      | Pass |   | 24.13 |
| Neoway Flashing      | Reset_Boot_Mode          |      |              |      |      |   | 10.54 |
| Post Neoway Flash    | Read_boot_mode_status    |      | 6F           |      | Pass |   | 10.54 |
| Post Neoway Flash    | Read_boot_state_again    |      | 6F 0         |      | Pass |   | 10.54 |
| Post Neoway Flash    | On_power                 |      |              |      |      |   | 1.53  |
| Post Neoway Flash    | OFF_14V_supply           |      |              |      |      |   | 1.54  |
| Post Neoway Flash    | ON_14V_again(1)          |      |              |      |      |   | 10.54 |
| Check N58 Flash      | Send_N58_Check_msg       |      |              |      |      |   | 10.54 |
| Check N58 Flash      | Send_again_n58_flash_msg |      |              |      |      |   | 10.54 |
| Check N58 Flash      | Resend_N58_Rest msg      |      |              |      |      |   | 2.54  |
| Check N58 Flash      | Read-check_ssl           |      | 20491        |      | Pass |   | 0.74  |
| SSL Certification    | Connect USB relays       |      |              |      |      |   | 1.53  |
| SSL Certification    | Read_Set_SSL             |      | OKAY         |      | Pass |   | 20.04 |
| SSL Certification    | Power_off_ssl            |      |              |      |      |   | 1.54  |

|                          |                            |      |        |        |      |    |       |
|--------------------------|----------------------------|------|--------|--------|------|----|-------|
| SSL Certification        | Power_on_SSL               |      |        |        |      |    | 2.54  |
| SSL Certification        | Send_msg_22x10             |      |        |        |      |    | 20.54 |
| SSL Certification        | Send _22x10 again          |      |        |        |      |    | 20.54 |
| SSL Certification        | Read_SSL_DeviceID          |      | 20491  |        | Pass |    | 25.54 |
| SSL Certification        |                            |      |        |        |      |    | 20.54 |
| Firmware Version         | Get_FW_Ver_Info            |      |        |        |      |    | 1.54  |
| Firmware Version         | Read_FW_VER                |      | 0 0 76 |        | Pass |    | 1.54  |
| Hardware Version         | Read_HW_VER                |      | 3 0    |        | Pass |    | 1.54  |
| Active Current Check     | Send_0x4401_active current |      |        |        |      |    | 1.54  |
| Active Current Check     | Read_active_current        | 0.00 | 47.00  | 200.00 | Pass | mA | 3.53  |
| Active Current Check     | Set_12V_ps                 |      |        |        |      |    | 2.04  |
| Active Current Check     | Set_current_to_3A          |      |        |        |      |    | 1.04  |
| Active Current Check     | On_12V_Power               |      |        |        |      |    | 0.64  |
| FCT Initialization       | Read_FCT_Initialize ack    |      | 1      |        | Pass |    | 5.54  |
| FCT Initialization       | Send GPS command           |      |        |        |      |    | 1.54  |
| Highbeam Indicator Check | Turn ON HB_IND             |      |        |        |      |    | 1.53  |
| Highbeam Indicator Check | Config DAQ(27)             |      |        |        |      |    | 1.54  |
| Highbeam Indicator Check | Read Vol_TP52              | 5.00 | 5.14   | Inf    | Pass | V  | 6.89  |
| Highbeam Indicator Check | Read_ON_HB                 |      | 1      |        | Pass |    | 2.54  |
| Highbeam Indicator Check | Turn OFF HB_IND            |      |        |        |      |    | 1.53  |
| Highbeam Indicator Check | Config DAQ(28)             |      |        |        |      |    | 1.54  |
| Highbeam Indicator Check | Read_VOL_TP52(1)           | 0.00 | 0.00   | 0.10   | Pass | V  | 6.81  |
| Highbeam Indicator Check | Read_OFF_HB                |      | 0      |        | Pass |    | 1.54  |
| Left Indicator Check     | Turn ON L_IND              |      |        |        |      |    | 1.53  |
| Left Indicator Check     | Config DAQ(29)             |      |        |        |      |    | 1.54  |
| Left Indicator Check     | Read Vol_TP50              | 5.00 | 5.15   | Inf    | Pass | V  | 6.60  |
| Left Indicator Check     | Read_ON_L                  |      | 1      |        | Pass |    | 1.54  |
| Left Indicator Check     | Turn OFF L_IND             |      |        |        |      |    | 1.53  |
| Left Indicator Check     | Config DAQ(30)             |      |        |        |      |    | 1.54  |
| Left Indicator Check     | Read_VOL_TP50(1)           | 0.00 | 0.01   | 0.10   | Pass | V  | 6.81  |
| Left Indicator Check     | Read_OFF_L                 |      | 0      |        | Pass |    | 1.54  |
| Right Indicator Check    | Turn ON R_IND              |      |        |        |      |    | 1.53  |
| Right Indicator Check    | Config DAQ(31)             |      |        |        |      |    | 1.54  |

|                       |                |      |               |      |      |   |       |
|-----------------------|----------------|------|---------------|------|------|---|-------|
| Right Indicator Check | Read_VOL_TP51  | 5.00 | 5.14          | Inf  | Pass | V | 6.60  |
| Right Indicator Check | Read_ON_R      |      | 1             |      | Pass |   | 1.54  |
| Right Indicator Check | Turn OFF R_IND |      |               |      |      |   | 1.53  |
| Right Indicator Check | Config DAQ(32) |      |               |      |      |   | 1.54  |
| Right Indicator Check | Read Vol_TP51  | 0.00 | 0.00          | 0.10 | Pass | V | 6.81  |
| Right Indicator Check | Read_OFF_R     |      | 0             |      | Pass |   | 1.04  |
| Tactile Switch Check  | Turn ON SW1    |      |               |      |      |   | 1.53  |
| Tactile Switch Check  | Read_ON_SW1    |      | 1             |      | Pass |   | 1.54  |
| Tactile Switch Check  | Turn OFF SW1   |      |               |      |      |   | 1.53  |
| Tactile Switch Check  | Turn ON SW2    |      |               |      |      |   | 1.53  |
| Tactile Switch Check  | Read_ON_SW2    |      | 1             |      | Pass |   | 1.54  |
| Tactile Switch Check  | Turn OFF SW2   |      |               |      |      |   | 1.53  |
| GPS_Test              | GPS_CMD(1)     |      |               |      |      |   | 60.54 |
| GPS_Test              | Read_GPS       |      | 12.814,77.669 |      | Pass |   | 1.54  |
| FCT Termination       | Uninit FCT     |      |               |      |      |   | 1.54  |
| FCT Termination       | Turn OFF +14V  |      |               |      |      |   | 1.53  |
| FCT Termination       | Off14V         |      |               |      |      |   | 1.54  |
| FCT Termination       | off12V         |      |               |      |      |   | 1.54  |