

River Test Report

| Summary                     |                           |        |        |        |      |      |       |  |
|-----------------------------|---------------------------|--------|--------|--------|------|------|-------|--|
| Serial Number               | BDDGTC034609              |        |        |        |      |      |       |  |
| Configuration Name          | DTU_FCT_RX_RY2            |        |        |        |      |      |       |  |
| River EOL Doc Version       | T0_DTU_V2.1               |        |        |        |      |      |       |  |
| Date                        | 26-07-2026_3.51.10 AM     |        |        |        |      |      |       |  |
| Operator                    | Charan_13573              |        |        |        |      |      |       |  |
| DUT                         | 1                         |        |        |        |      |      |       |  |
| Cycle time                  | 144.79                    |        |        |        |      |      |       |  |
| Overall Results             | Fail                      |        |        |        |      |      |       |  |
| Results                     |                           |        |        |        |      |      |       |  |
| Cycle time   144.79         |                           |        |        |        |      |      |       |  |
| Power Lines Impedance check | Config DAQ(1)             |        |        |        |      |      | 1.54  |  |
| Power Lines Impedance check | Read RES TP19-TP3         | 5.00   | 248.71 | Inf    | Pass | Kohm | 6.78  |  |
| Power Lines Impedance check | Config DAQ(3)             |        |        |        |      |      | 1.54  |  |
| Power Lines Impedance check | Read_RES_TP2-TP3          | 5.00   | 50.42  | Inf    | Pass | Kohm | 6.78  |  |
| Power Lines Impedance check | Config DAQ(5)             |        |        |        |      |      | 1.54  |  |
| Power Lines Impedance check | Read_RES_TP7-TP9          | 3.00   | 289.37 | Inf    | Pass | Kohm | 8.39  |  |
| Power Lines Impedance check | Config DAQ(7)             |        |        |        |      |      | 1.54  |  |
| Power Lines Impedance check | Read_RES_TP12-TP3         | 3.00   | 4.12   | Inf    | Pass | Kohm | 8.42  |  |
| J9 impedance check          | Config DAQ(11)            |        |        |        |      |      | 1.54  |  |
| J9 impedance check          | Read_RES_TP48-TP41        | 117.00 | 121.84 | 123.00 | Pass | ohm  | 7.71  |  |
| Power up                    | Set_14_PS1                |        |        |        |      |      | 1.54  |  |
| Power up                    | Set_14V_ps_to 3A          |        |        |        |      |      | 1.54  |  |
| Power up                    | Turn ON +14V & GND Relays |        |        |        |      |      | 1.53  |  |
| Power up                    | Turn_on_14VPS             |        |        |        |      |      | 0.74  |  |
| Power up                    | Config DAQ(18)            |        |        |        |      |      | 1.54  |  |
| Power up                    | Read_VOL_TP66-TP3         | 2.45   | 2.71   | 2.80   | Pass | V    | 10.78 |  |
| Voltage Measurements        | Config DAQ(21)            |        |        |        |      |      | 1.54  |  |
| Voltage Measurements        | Read_VOL_TP02-TP03        | 4.90   | 5.08   | 5.20   | Pass | V    | 7.03  |  |
| Voltage Measurements        | Config DAQ(19)            |        |        |        |      |      | 1.54  |  |
| Voltage Measurements        | Read_VOL_TP19-TP3         | 13.90  | 13.99  | 14.10  | Pass | V    | 6.63  |  |
| Voltage Measurements        | Config_DAQ(22)            |        |        |        |      |      | 1.54  |  |

|                      |                      |              |              |              |      |   |       |
|----------------------|----------------------|--------------|--------------|--------------|------|---|-------|
| Voltage Measurements | Read_VOL_TP7-TP9     | 3.70         | 3.84         | 3.90         | Pass | V | 6.89  |
| Voltage Measurements | Config DAQ(23)       |              |              |              |      |   | 1.54  |
| Voltage Measurements | Read_VOL_TP12-TP13   | 2.90         | 3.01         | 3.10         | Pass | V | 6.92  |
| MCU Software Flash   | Flash Software       |              | PASS         |              | Pass |   | 6.54  |
| MCU Software Flash   | Power_CYCLE(1)       |              |              |              |      |   | 1.54  |
| MCU Software Flash   | Off_14V(1)           |              |              |              |      |   | 1.54  |
| MCU Software Flash   | On_Power_cycle(1)    |              |              |              |      |   | 1.53  |
| MCU Software Flash   | On_14V(1)            |              |              |              |      |   | 5.54  |
| S.No_write and read  | Write_Barcode        |              |              |              |      |   | 2.68  |
| S.No_write and read  | Read_barcode_STATUS  |              | 62 1         |              | Pass |   | 10.54 |
| S.No_write and read  | Power14Voff(1)       |              |              |              |      |   | 2.54  |
| S.No_write and read  | Poweron14V(1)        |              |              |              |      |   | 2.54  |
| S.No_write and read  | Send_Request_Barcode |              |              |              |      |   | 1.54  |
| S.No_write and read  | Read_barcode_written | BDDGTC034609 | BDDGTC034609 | BDDGTC034609 | Fail |   | 6.57  |