

River Test Report

Summary								
Serial Number	BDDCTC015125							
Configuration Name	DTU_FCT_RX_RY2							
River EOL Doc Version	T0_DTU_V2.1							
Date	27-06-2026_10-59-16							
Operator	Admin							
DUT	2							
Cycle time	131.26							
Overall Results	Fail							
Results								
Cycle time 131.26								
Power Lines Impedance check	Config DAQ(1)						1.54	
Power Lines Impedance check	Read RES TP19-TP3	5.00	252.64	Inf	Pass	Kohm	6.78	
Power Lines Impedance check	Config DAQ(3)						1.54	
Power Lines Impedance check	Read_RES_TP2-TP3	5.00	49.62	Inf	Pass	Kohm	6.89	
Power Lines Impedance check	Config DAQ(5)						1.54	
Power Lines Impedance check	Read_RES_TP7-TP9	3.00	291.30	Inf	Pass	Kohm	8.42	
Power Lines Impedance check	Config DAQ(7)						1.54	
Power Lines Impedance check	Read_RES_TP12-TP3	3.00	4.27	Inf	Pass	Kohm	8.42	
J9 impedance check	Config DAQ(11)						1.54	
J9 impedance check	Read_RES_TP48-TP41	117.00	121.87	123.00	Pass	ohm	7.71	
Power up	Set_14_PS1						1.54	
Power up	Set_14V_ps_to 3A						1.54	
Power up	Turn ON +14V & GND Relays						1.53	
Power up	Turn_on_14VPS						0.74	
Power up	Config DAQ(18)						1.54	
Power up	Read_VOL_TP66-TP3	2.45	2.70	2.80	Pass	V	10.78	
Voltage Measurements	Config DAQ(21)						1.54	
Voltage Measurements	Read_VOL_TP02-TP03	4.90	5.11	5.20	Pass	V	7.03	
Voltage Measurements	Config DAQ(19)						1.54	
Voltage Measurements	Read_VOL_TP19-TP3	13.90	13.99	14.10	Pass	V	6.63	
Voltage Measurements	Config_DAQ(22)						1.54	

Voltage Measurements	Read_VOL_TP7-TP9	3.70	3.85	3.90	Pass	V	6.89
Voltage Measurements	Config DAQ(23)						1.54
Voltage Measurements	Read_VOL_TP12-TP13	2.90	3.07	3.10	Pass	V	6.92
MCU Software Flash	Flash Software		PASS		Pass		6.17
MCU Software Flash	Power_CYCLE(1)						1.53
MCU Software Flash	Off_14V(1)						1.54
MCU Software Flash	On_Power_cycle(1)						1.53
MCU Software Flash	On_14V(1)						5.54
S.No_write and read	Write_Barcode						2.66
S.No_write and read	Read_barcode_STATUS		0 0		Fail		10.54