

River Test Report

Summary								
Serial Number	BDDGTC035600							
Configuration Name	DTU_FCT_RX_RY2							
River EOL Doc Version	T0_DTU_V2.1							
Date	04-08-2026_5.28.37 PM							
Operator	Charan_13573							
DUT	2							
Cycle time	161.88							
Overall Results	Fail							
Results								
Cycle time 161.88								
Power Lines Impedance check	Config DAQ(1)						1.74	
Power Lines Impedance check	Read RES TP19-TP3	5.00	247.01	Inf	Pass	Kohm	9.78	
Power Lines Impedance check	Config DAQ(3)						1.54	
Power Lines Impedance check	Read_RES_TP2-TP3	5.00	48.84	Inf	Pass	Kohm	6.78	
Power Lines Impedance check	Config DAQ(5)						1.54	
Power Lines Impedance check	Read_RES_TP7-TP9	3.00	286.39	Inf	Pass	Kohm	6.79	
Power Lines Impedance check	Config DAQ(7)						14.78	
Power Lines Impedance check	Read_RES_TP12-TP3	3.00	4.03	Inf	Pass	Kohm	6.78	
J9 impedance check	Config DAQ(11)						1.54	
J9 impedance check	Read_RES_TP48-TP41	117.00	121.89	123.00	Pass	ohm	6.78	
Power up	Set_14_PS1						1.54	
Power up	Set_14V_ps_to 3A						1.54	
Power up	Turn ON +14V & GND Relays						1.53	
Power up	Turn_on_14VPS						0.74	
Power up	Config DAQ(18)						1.54	
Power up	Read_VOL_TP66-TP3	2.45	2.71	2.80	Pass	V	15.59	
Voltage Measurements	Config DAQ(21)						1.54	
Voltage Measurements	Read_VOL_TP02-TP03	4.90	5.10	5.20	Pass	V	7.03	
Voltage Measurements	Config DAQ(19)						1.54	
Voltage Measurements	Read_VOL_TP19-TP3	13.90	13.99	14.10	Pass	V	6.63	
Voltage Measurements	Config_DAQ(22)						1.54	

Voltage Measurements	Read_VOL_TP7-TP9	3.70	3.85	3.90	Pass	V	6.91
Voltage Measurements	Config DAQ(23)						1.54
Voltage Measurements	Read_VOL_TP12-TP13	2.90	3.01	3.10	Pass	V	6.92
MCU Software Flash	Flash Software		PASS		Pass		7.23
MCU Software Flash	Power_CYCLE(1)						1.54
MCU Software Flash	Off_14V(1)						1.54
MCU Software Flash	On_Power_cycle(1)						1.53
MCU Software Flash	On_14V(1)						5.54
S.No_write and read	Write_Barcode						15.74
S.No_write and read	Read_barcode_STATUS		0 0		Fail		10.04